Completion Report

1	Name of Wok	Re-Construction of CC drains at 7th Main 11th Cross Surroundings, 11th A Cross road Bhuvaneshwari Nagara in Ward -14, Bagalagunte
2	Sanctioned Estimate No.& Date	EE/DD/AS/ 623 /2017-18, Dt.19.12.2017
		EE/DD/TS/376/ 2017-18, Dt.20.12.2017
3	Head of Acount which is Chargeable	014-18-000067, P Code-3316
4	Enstrument Order No. & Date	EE/DD/WO/ 38 /18-19, Dt. 22.09.2018
5	Name of Contractor	KRIDL
6a	Time Stipulated for Completion of work	90 days
b	Delay in execulation of work	—
7	Measurement recorded in MB	MB No.2252 /18-19
	Page No	225112-119
8	check Measurment of the Asst	—
	Exe. Eng./ Exe.Eng. On	—
9	Name of the Office / Official	Asst.Executive Enginner
	incharge of the work	T.Dasarahalli Sub Division
10	a)Assistant Engineer	K P Umesh
	b) Asst. Exe. Engineer	T.D. Vijayakumar

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
50.00 Lakhs	4950 FAIR	—	49259.00

1) Certified that the above work has been Completed within the stipulated time nited in the

2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered

3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER
Ward No.14

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION

Scanned by CamScanner